

Complete	In Progress	On Track	Delayed
Fully Signed off	Commenced	Due to start as planned	Impacted

Date Updated 13 June 2024

Elevation 5 Amber, Ruby, Opal Court Blocks C,D & E						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	4	Soffit Installation - Amber Ruby Undercroft			Complete	
	5	Low Level Spandrel Panel Remedial Work Around the Doors			Complete	
Elevation 6 Amber, Ruby, Opal Court Blocks C,D & E						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	4	Soffit Installation - Ruby Opal Undercroft			Complete	
	5	Low Level Spandrel Panel Remedial Work Around the Doors			Complete	
Elevation 4 Amber, Ruby, Opal Court Blocks C,D & E						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	3	High Level Spandrel Installation			Complete	
Elevation 7 Amber, Ruby, Opal Court Blocks C,D & E						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	5	Low Level Spandrel Panel Remedial Work Around the Doors			Complete	
Elevation 3 Amber, Ruby, Opal Court Blocks C,D & E						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation			Complete	Complete
	5	Low Level Spandrel Panel Remedial Work Around the Doors			Complete	
Elevation 2 Amber, Ruby, Opal Court Blocks C,D & E						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	Complete
	1	Strike Scaffold	20 March 2024	26 March 2024	Delayed	This task is in progress now and will be completed by end of June 2024.
	3	High Level Spandrel Installation	30 June 2023	18 September 2023	Delayed	This task is in progress and will be completed by 17 June 2024

	4	Soffit Installation	06 November 2023	02 April 2024	Delayed	This task will begin once the scaffold/Gantry has been removed after 5th July 2024 as it is currently obstructing the areas where insulation/panels is required to be installed
	5	Low Level Spandrel Panel Remedial Work Around the Doors	Complete			Completed only Tesco Storage Door Ventilation Unites need to be removed by others and made ready for ACL.
<b>Elevation 1 Amber, Ruby, Opal Court Blocks C,D &amp; E</b>						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection	Complete			
	2	Insulation/Substrate/Cladding/Balcony Works	Complete			
	1	Strike Scaffold	Complete			Complete
	4	Soffit Installation	11 August 2023	10 November 2023	Delayed	UPDATE - This task is in progress and the completion date for this task is end of June 2024
	5	Low Level Spandrel Panel Remedial Work Around the Doors	Complete			
<b>Elevation 8 Amber, Ruby, Opal Court Blocks C,D &amp; E</b>						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	2	Insulation/Substrate/Cladding/Balcony Works	Complete			