

Complete	In Progress	On Track	Delayed
Fully Signed off	Commenced	Due to start as planned	Impacted

Date Updated 7th Feb 2024

Elevation 7 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation	22 November 2023	24 January 2024	In progress	Updated dates for this Task LEVEL 6 Start Date 13th November 2023 and End Date 24th November 2023 - Completed LEVEL 8 Start Date 15th Jan 2024 and End Date 9th Feb 2024 ***Due to the high wind conditions this task has been delayed by 2 weeks. New completion date is 23rd Feb***
	4	Soffit Installation			Complete	

Elevation 5 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation	25 January 2024	07 May 2024	In progress	Updated dates for this Task Start Date 29th January 2024 and End Date 23rd Feb 2024
	4	Soffit Installation			Complete	
	5	Low Level Spandrel Panel and Insulation Replacement			Complete	

Elevation 6 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	4	Soffit Installation			Complete	
	5	Low Level Spandrel Panel and Insulation Replacement			Complete	

Elevation 1 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation			Complete	
	4	Soffit Installation			Complete	
	5	Low Level Spandrel Panel and Insulation Replacement			Complete	

Elevation 2 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation			Complete	
	4	Soffit Installation			Complete	

Elevation 3 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	4	Soffit Installation			Complete	

Elevation 4 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation			Complete	Completed
	4	Soffit Installation			Complete	

Elevation 5 Amber, Ruby, Opal Court Blocks C, D & E

Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	4	Soffit Installation - Amber Ruby Undercroft			Complete	<p>Works to this task have been completed. However please note the edge panels by elevation 3 will be incorporated/connected with the elevation 3 cladding.</p> <p>Update 22.9.23 The remaining panels on the undercroft area that need to be connected with elevation 3 panels can only be completed when the crash deck has been removed on elevation 3. Update - As the crash deck is now removed, ACL have a MEWP connecting the low level panels and soffits to the undercroft and rain screen cladding on elevation 3. Update - the connection panels between undercroft and low level rainscreen cladding has been further delayed and is anticipated to be completed by 16th Feb 2024</p>
	5	Low Level Spandrel Panel Remedial Work Around the Doors			Complete	