

Complete

Fully Signed off

In Progress

Commenced

On Track

Due to start as planned

Delayed

Impacted

Date Updated 13 June 2024

Elevation 7 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		
	4	Soffit Installation		Complete		
Elevation 5 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		Complete
	4	Soffit Installation		Complete		
	5	Low Level Spandrel Panel and Insulation Replacement		Complete		
Elevation 6 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	4	Soffit Installation		Complete		
	5	Low Level Spandrel Panel and Insulation Replacement		Complete		
Elevation 1 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		
	4	Soffit Installation		Complete		
	5	Low Level Spandrel Panel and Insulation Replacement		Complete		
Elevation 2 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		
	4	Soffit Installation		Complete		
Elevation 3 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	4	Soffit Installation		Complete		
Elevation 4 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		
	4	Soffit Installation		Complete		