

Complete	In Progress	On Track	Delayed
Fully Signed off	Commenced	Due to start as planned	Impacted

Date Updated 20th Feb 2024

Elevation 7 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation	22 November 2023	24 January 2024	In progress	Updated dates for this Task LEVEL 6 Start Date 13th November 2023 and End Date 24th November 2023 - Completed ***Due to the high wind conditions this task has been delayed. New completion date is 8th March***
	4	Soffit Installation			Complete	
Elevation 5 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation	25 January 2024	07 May 2024	On Track	Updated dates for this Task Start Date 29th January 2024 and End Date 23rd Feb 2024 ***Due to the high wind conditions this task has been delayed. New completion date is 22nd March***
	4	Soffit Installation			Complete	
	5	Low Level Spandrel Panel and Insulation Replacement			Complete	
Elevation 6 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	4	Soffit Installation			Complete	
	5	Low Level Spandrel Panel and Insulation Replacement			Complete	
Elevation 1 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation			Complete	
	4	Soffit Installation			Complete	
	5	Low Level Spandrel Panel and Insulation Replacement			Complete	
Elevation 2 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation			Complete	
	4	Soffit Installation			Complete	
Elevation 3 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	4	Soffit Installation			Complete	
Elevation 4 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection			Complete	
	2	Insulation/Substrate/Cladding/Balcony Works			Complete	
	1	Strike Scaffold			Complete	
	3	High Level Spandrel Installation	19 July 2023	05 October 2023	Delayed	Updated dates for this Task Start Date 27 November 2023 and End Date 12 Jan 2024. This task has been further delayed and will be completed on 1st March 2024
	4	Soffit Installation			Complete	